GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

Panchayat Raj & Rural Development Department - East Godavari District – R&R Grant – Providing Housing & Infrastructure in R&R Package at Kannaigudem layout of Yetapaka (M) – Estimated cost of Rs.2849.62 lakhs – Extension of agreement time for the second time for 314 days without fine i.e. upto 10.10.2021 - Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS II) DEPARTMENT

G.O.RT.No. 99 **Dated: 25-02-2021**

Read the following:-

1. G.O. Rt. No. 232, PR & RD (Progs.II) Dept., dt.08.05.2020.
2. From the Engineer-in-Chief, PR, A.P., Vijayawada letter No.NG3/DEE II/EG/R&R Grant/EOAT-Kannaigudem/2020, dt.04.01.2021.

…..

O R D E R:-

In the G.O. first read above, Extension of Agreement Time (EoAT) orders were issued up to 30.11.2020 without liquidated damages as delay is not attributable to the contractor in respect of the work "Providing Housing & Infrastructure in R&R Package at Kannaigudem layout of Yetapaka (M)" estimated cost of Rs.2849.62 lakhs.

2. In the circumstances reported by the Engineer-in-Chief, PR., A.P., Vijayawada, vide his letter second read above, Government after careful examination of the proposal, hereby accord extension of agreement time for the 2nd time for 314 days against 332 days as requested for, without fine i.e. up to 10.10.2021, as 18 days heavy rain fall could not be considered as valid ground for grant of EoAT.

3. The Engineer-in-Chief, PR., A.P., Vijayawada shall take further necessary action in the matter accordingly.

4. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR., A.P., Vijayawada
The Superintending Engineer, PR., Kakinada
Copy to:-
The P.S. to M (PR & RD, Geology & Mines)
The P.S. to Prl. Secy. to Govt., PR & RD Dept
Sc/Sf.,

// FORWARDED:: BY ORDER //

SECTION OFFICER